

**Oklahoma Department of Transportation
Change Order**

Contract ID	210187	Primary County	OKLAHOMA	Primary PCN	31437(04)
Change Order Nbr	002	Project	TAP-255D(330)AG/SRS-255E		
Contract Description	PEDESTRIAN IMPROVEMENTS (TRAIL AND SCHOOL ZONE) PALMER LOOP TRAIL: FROM SE 29TH STREET EXTEND NORTH ON MIDWEST BOULEVARD THEN EAST ON ERCOUPE COURT THEN NORTH ON PALMER DRIVE THEN EAST OF SE 17TH STREET IN MIDWEST CITY, MIDWEST CITY ELEMENTARY: FROM MIDWEST BOULEVARD EXTEND WEST IN MIDWEST CITY. PROJECT LENGTH = 1.653 MILES				
Change Order Type	SUPPLEMENTAL AGREEMENT				
Zero Dollar Change Order	NO	Status	Pending		

General Change Order Description(s): Change Order No. 2 approves a supplemental agreement and overruns of existing pay items in the amount of \$10,906.66. This change provides payment for the additional work required to provide adequate drainage and flood routing to Structure "A" and appurtenances. After the Contractor completed the structure, erosion was discovered following a significant storm event, which identified areas in need of additional protection not adequately addressed in the plans.

Prj Nbr	Itm Nbr	Catg	Item Code	Unit	Unit Price	Bid Qty	Prev. Apprvd Qty	Curr CO Qty	New Revised Qty	Amount of Change
31437(04)	0350	0100	202(A)2200	CY	\$6.50	4,048.00	4,048.00	30.00	4,078.00	
	Item Description: UNCLASSIFIED EXCAVATION								This Change:	\$195.00
	Supplemental Description 1:								Prev Revised:	\$26,312.00
	Supplemental Description 2:								New Revised:	\$26,507.00
									Bid Contract:	\$26,312.00
									Net Change:	\$195.00
									PCT Change:	0.74 %
	Explanations:	This change provides payment for the additional work required on Structure "A" and appurtenances to properly handle storm drainage flows not addressed in the plans.								
31437(04)	0390	0100	230(A)7200	SY	\$3.85	8,478.00	10,496.40	166.20	10,662.60	
	Item Description: SOLID SLAB SODDING								This Change:	\$639.87
	Supplemental Description 1:								Prev Revised:	\$40,411.14
	Supplemental Description 2:								New Revised:	\$41,051.01
									Bid Contract:	\$32,640.30
									Net Change:	\$8,410.71
									PCT Change:	25.76 %
	Explanations:	This change provides payment for the additional work required on Structure "A" and appurtenances to properly handle storm drainage flows not addressed in the plans.								
31437(04)	0520	0100	509(A)0200	CY	\$432.70	23.20	26.70	4.50	31.20	
	Item Description: CLASS AA CONCRETE								This Change:	\$1,947.15
	Supplemental Description 1:								Prev Revised:	\$11,553.09
	Supplemental Description 2:								New Revised:	\$13,500.24
									Bid Contract:	\$10,038.64
									Net Change:	\$3,461.60
									PCT Change:	34.48 %
	Explanations:	This change provides payment for the additional work required on Structure "A" and appurtenances to properly handle storm drainage flows not addressed in the plans.								

Prj Nbr	Itm Nbr	Catg	Item Code	Unit	Unit Price	Bid Qty	Prev. Apprvd Qty	Curr CO Qty	New Revised Qty	Amount of Change
31437(04)	0760	0100	624(E)3625	LF	\$38.45	3,513.00	3,513.00	26.00	3,539.00	
	Item Description: FENCE-STYLE CLF (6'HIGH, CLASS B) Supplemental Description 1: Supplemental Description 2:								This Change: \$999.70 Prev Revised: \$135,074.85 New Revised: \$136,074.55 Bid Contract: \$135,074.85 Net Change: \$999.70 PCT Change: 0.74 %	
	Explanations: This change provides payment for the additional work required on Structure "A" and appurtenances to properly handle storm drainage flows not addressed in the plans.									
31437(04)	8001	0100	501(G)1810	CY	\$180.00	0.00	0.00	6.00	6.00	
	Item Description: CLSM BACKFILL Supplemental Description 1: Supplemental Description 2:								This Change: \$1,080.00 Prev Revised: \$0.00 New Revised: \$1,080.00 Bid Contract: \$0.00 Net Change: \$1,080.00 PCT Change: 100.00 %	
	Explanations: This change provides payment for the additional work required on Structure "A" and appurtenances to properly handle storm drainage flows not addressed in the plans.									
31437(04)	8002	0100	509(D)0500	CY	\$335.83	0.00	0.00	18.00	18.00	
	Item Description: CLASS C CONCRETE Supplemental Description 1: Supplemental Description 2:								This Change: \$6,044.94 Prev Revised: \$0.00 New Revised: \$6,044.94 Bid Contract: \$0.00 Net Change: \$6,044.94 PCT Change: 100.00 %	
	Explanations: This change provides payment for the additional work required on Structure "A" and appurtenances to properly handle storm drainage flows not addressed in the plans.									

TOTAL VALUE FOR CHANGE ORDER 002 : \$10,906.66

Contract Time Adjustments

No contract time adjustments are associated with this change order.

Contract ID	210187	Primary County	OKLAHOMA	Primary PCN	31437(04)
Change Order Nbr	002	Project	TAP-255D(330)AG/SRS-255E		

Prime Contractor's Section

As the duly authorized representative of SAC Services, Inc., contractor for the above referenced project, I affirm that I have reviewed the above and foregoing prices, quantities and days for the changed or additional work, and I agree that the quantities and prices as are herein listed and the extension of time to perform the change or additional work as shown above will adequately compensate the contractor for the changed or additional work. I understand that the quantities as listed above are estimated and may be subject to revision upon audit of the project. I further understand that the change order/supplemental agreement fully compensates the contractor for the changed or additional work and is in lieu of cost accounting for the work actually performed or submission of a claim as provided by the standard specifications for highway construction and special provisions to the contract.

Arturo Martinez
Signature

Arturo Martinez
Name(Printed)


President
Company Title

Subscribed and sworn before me this 9th day of August year of 2022

My commission expires 06/30/2025

Patty Martez
Notary Public

090054224
Commission Number




Oklahoma Department of Transportation Section

The prices for the additional items have been compared with other contract prices and are a fair amount for the work involved. Respectfully requested by:

Residency Administration(R)
Field Division Administration(R)
Construction Administration(R)
Central Office Administration(R)

Department Personnel
Wright, Douglas
Howland, Rick L.
Leonard, John B.
Davis, Shawn

Approval Date



Douglas E. Wright, P.E.
Signature

Contract ID	210187	Primary County	OKLAHOMA	Primary PCN	31437(04)
Change Order Nbr	002	Project	TAP-255D(330)AG/SRS-255E		

Local Government Section

I acknowledge the work indicated on this Change Order. I understand the final costs of this work will be reflected in the final cost apportionment.


City/County Official *Mayor*

8-24-22
Date Acknowledged