



AIA Document G701™ – 2017

Change Order

PROJECT: <i>(Name and address)</i> MWC POLICE AND FIRE TRAINING FACILITY	CONTRACT INFORMATION: Contract For: CONSTRUCTION Date: August 4, 2022	CHANGE ORDER INFORMATION: Change Order Number: 002 Date: December 28, 2022
OWNER: <i>(Name and address)</i> City of Midwest City 8730 SE 15 th Street Midwest City, OK 73110	ARCHITECT: <i>(Name and address)</i> Guernsey 5555 N. Grand Blvd. Oklahoma City, OK 73112	CONTRACTOR: <i>(Name and address)</i> Shiloh Enterprises, INC 5720 N I-35 Industrial Blvd. Oklahoma City, OK 73034

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)



COR #04 - MWC Permitting Changes to Waterline

The original Contract Sum was	\$	3,477,000.00
The net change by previously authorized Change Orders	\$	20,437.47
The Contract Sum prior to this Change Order was	\$	3,497,437.47
The Contract Sum will be increased by this Change Order in the amount of	\$	72,417.40
The new Contract Sum including this Change Order will be	\$	3,569,854.87

The Contract Time will be unchanged by zero (0) days.
The new date of Substantial Completion will be unchanged

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Guernsey ARCHITECT <i>(Firm name)</i>  SIGNATURE	Shiloh Enterprises, INC CONTRACTOR <i>(Firm name)</i> Steve Preston, President PRINTED NAME AND TITLE 1-3-2023 DATE	City of Midwest City OWNER <i>(Firm name)</i>  SIGNATURE Matthew D. Dukes, Mayor PRINTED NAME AND TITLE 01-25-23 DATE
--	--	---



GENERAL CONSTRUCTION
 MANAGEMENT
 5720 N. I-35 Industrial Blvd.
 Edmond, Ok. 73034

405-341-5500 Phone

405-341-7106 Fax

11/21/2022

MWC Police & Fire Training

COR#4-Reference ASI 003

MWC permitting dept added (2) fire hydrants and associated pipe plus fittings, (4) surge suppressors and asphalt removal & replacement.

ADD DEDUCT

Arrow Contracting & Utilites (see attached)

\$65,834.00

Subtotal
 OH&P 10%

 \$65,834.00
 \$6,583.40

Total

\$72,417.40

